

#	Info	Titel	Vorgabe /Frühster Start	Erwartetes Ende	2018												2019				2020				2021				2022				2023				2024				2025				2026							
					Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4						
0	☑	Generalsanierung GMS Isen 20200019	17.12.2019	14.09.2026	Generalsanierung GMS Isen 20200019																																															
1	☑	Abgabe Bauantrag	17.12.19, 12:30	17.12.2019	Abgabe Bauantrag																																															
2	☑	Geminnungsbüro LA	18.12.19, 13:00	24.04.2020	Geminnungsbüro LA																																															
3	☑	Vorlage Baugenehmigung	27.04.20, 12:30	27.04.2020	Vorlage Baugenehmigung																																															
4	☑	LPH5	01.03.20, 17:00	18.08.2021	LPH5																																															
5	☑	LPH6	05.07.20, 17:30	24.09.2021	LPH6																																															
6	☑	LPH7	03.08.20, 08:00	11.02.2022	LPH7																																															
7	☑	BE Flächen	06.05.20, 00:00	30.06.2021	BE Flächen																																															
8	☑	Bäume roden	11.01.21, 00:00	30.06.2021	Bäume roden																																															
9	☑	Herrchen/ Baufeld/ CSV	01.03.21, 08:00	30.06.2021	Herrchen/ Baufeld/ CSV																																															
10	☑	Turnhallendachsanierung	30.04.20, 08:00	25.06.2021	Turnhallendachsanierung																																															
11	☑	LPH5	04.05.20, 08:00	21.09.2020	LPH5																																															
12	☑	LPH6	24.08.20, 08:00	02.10.2020	LPH6																																															
13	☑	LPH7	05.10.20, 08:00	27.11.2020	LPH7																																															
14	☑	Dachsanierung	05.04.21, 08:00	11.06.2021	Dachsanierung																																															
15	☑	Übergabe u. Inbetriebnahme	14.06.21, 08:00	25.06.2021	Übergabe u. Inbetriebnahme																																															
16	☑	Schulkomplex o.TH	02.08.21, 08:00	26.08.2026	Schulkomplex o.TH																																															
17	☑	Bauteil Nordtrakt Neubau	02.08.21, 08:00	09.09.2022	Bauteil Nordtrakt Neubau																																															
18	☑	Erstellung Bauteil NT Neubau	02.08.21, 08:00	29.07.2022	Erstellung Bauteil NT Neubau																																															
19	☑	Umrzug/ Inbetriebnahme	01.08.22, 08:00	09.09.2022	Umrzug/ Inbetriebnahme																																															
20	☑	Bauteil Nordtrakt Bestand	01.08.22, 08:00	11.09.2023	Bauteil Nordtrakt Bestand																																															
21	☑	Umbau Nordtrakt Bestand	02.08.22, 08:00	31.07.2023	Umbau Nordtrakt Bestand																																															
22	☑	Umrzug/ Inbetriebnahme	01.08.23, 17:00	11.09.2023	Umrzug/ Inbetriebnahme																																															
23	☑	Bauteil Zentralktrakt	01.08.23, 08:00	06.09.2024	Bauteil Zentralktrakt																																															
24	☑	Umbau Zentralktrakt	01.08.23, 08:00	01.07.2024	Umbau Zentralktrakt																																															
25	☑	Umrzug/ Inbetriebnahme	29.07.24, 08:00	06.09.2024	Umrzug/ Inbetriebnahme																																															
26	☑	Bauteil Westtrakt	04.03.24, 08:00	12.09.2025	Bauteil Westtrakt																																															
27	☑	Umbau Westtrakt	29.07.24, 08:00	25.07.2025	Umbau Westtrakt																																															
28	☑	Umrzug/ Inbetriebnahme	28.07.25, 08:00	12.09.2025	Umrzug/ Inbetriebnahme																																															
29	☑	Bauteil Hausmeister	04.03.24, 08:00	04.04.2025	Bauteil Hausmeister																																															
30	☑	Umbau eh. HMW	09.09.24, 08:00	21.02.2025	Umbau eh. HMW																																															
31	☑	Umrzug/ Inbetriebnahme	07.09.23, 08:00	04.04.2025	Umrzug/ Inbetriebnahme																																															
32	☑	Bauteil Osttrakt	28.07.25, 08:00	28.08.2026	Bauteil Osttrakt																																															
33	☑	Umbau Osttrakt	28.07.25, 08:00	30.07.2026	Umbau Osttrakt																																															
34	☑	Umrzug/ Inbetriebnahme	03.08.26, 08:00	28.08.2026	Umrzug/ Inbetriebnahme																																															
35	☑	Rückbau BE Flächen, stufenweise	27.06.2025	27.06.2025	Rückbau BE Flächen, stufenweise																																															
36	☑	Kranplatz, BE Kranplatz Räumen	07.08.2026	07.08.2026	Kranplatz, BE Kranplatz Räumen																																															
37	☑	Außenanlagen	07.08.2026	07.08.2026	Außenanlagen																																															
38	☑	Parkplatz, Lärmsch. Innenhof	03.09.25, 08:00	31.07.2026	Parkplatz, Lärmsch. Innenhof																																															
39	☑	Abnahme	03.08.26, 08:00	07.08.2026	Abnahme																																															
40	☑	Inbetriebnahme Gesamt	28.08.26, 13:00	04.09.2026	Inbetriebnahme Gesamt																																															
41	☑	Endreinigung	07.09.26, 08:00	11.09.2026	Endreinigung																																															
42	☑	Übergabe	14.09.2026	14.09.2026	Übergabe																																															